
Homestake DUSEL Science Proposal Reviews



Presentation Overview

- FY10 Project status and updates
- FY11 Activities reducing Project risks
 - -Continued design & experiment integration efforts
 - -Safety enhancements and deferred maintenance
 - Safe underground access and facility maintenance
- Summary



DUSEL is extensively addressed by the Scientific Communities, Agencies, National Academy Reports

- Bahcall Committee Report 2001
- Nuclear Physics Long Range Plan 2002
- Connecting Quarks to the Cosmos
- HEPAP Long Range Plan 2003
- Neutrinos and Beyond
- EarthLab
- Physics of the Universe
- The Neutrino Matrix
- Earth Scope
- Discovering the Quantum Universe
- Deep Science
- Nuclear Physics Long Range Plan 2007
- 2008 <u>P5 Report</u>
- 2009 <u>PASAG</u>
- 2010 NRC Study is underway



Why Are We Developing DUSEL?



To enable the Science, exploit synergisms, maximize the benefits of a dedicated facility, and integrate Education and Outreach functions


- Neutrinos discover new physics, known-unknown physics
- Dark Matter identify ~25% of the known-unknown universe
- Dark Life limits of life, life in extremes, life in isolation, new life
- Origin of the Elements how, where did the elements originate
- Symmetries and High Energy Scale Physics matter/antimatter asymmetry, the universe at extreme energies and physics of the early universe -- the Intensity Frontier
- Natural Resources understanding, probing, predicting
- Engineering safer, deeper, larger, faster
- Energy and Carbon Research imperative societal questions
- Education and Outreach welcome, attract, excite, engage

DUSEL's Broader Impacts

- Comprehensive Education and Outreach Center and efforts spanning multiple scientific disciplines - excellent opportunities to expose diverse populations to multidisciplinary science
- Involvement of underrepresented minorities, notably American Indian and rural populations - excellent opportunities to provide real and lasting involvement
- Interagency Cooperation on Large Scale Science new ground/scale for interagency cooperation
- Scientific and Engineering questions of significant sociality impact including carbon sequestration and construction techniques - long term laboratory for underground studies

Reviewing the DUSEL Project

- DUSEL will be a Major Research Equipment and Facility Construction (MREFC) Project
 - Facility
 - Suite of Compelling Multidisciplinary Experiments
- Updated Agency Guidance FY14 start
 - Facility (NSF Stewardship)
 - Long Baseline Neutrinos + Proton Decay (DOE HEP Stewardship)
 - CD0 Jan. 2010, LBNE Project Team Senior Leadership Established
 - Neutrinoless Double Beta Decay (DOE NP Stewardship)
 - Dark Matter (NSF Stewardship)
 - Additional experiments (NSF Stewardship)
- Proposal & CDR championed Early Implementation Program
 - Requires operational EH&S program while DUSEL's full programs are being crafted - Project working closely with SD to realize this




Facility Design Refined Following Interactions with the Collaborations, in particular LBNE

World-Class Facility

- Research Campuses
 - Surface Campus (~27,000 m²/ 1100 m² total/assembly)
 - 4850L (~25,000 m²/10,000 m² total/science)
 - 7400L (~5000 m²/1800 m² total/science)
 - Other Levels and Ramps (~30 km: ~50/50 ops/sci)
- Dual Access to Research Campuses
- Best-practices Life Safety Systems and Programs
- Experimental Support
- Design Enabling Future Expansion
- Project Enabling Participation by Other Agencies

Suite of Transformational Scientific Experiments

- Diverse and Compelling Suite of Experiments
- Integral Education and Outreach Efforts



MREFC Project Scope: On-going Iterations




- Draft Multidisciplinary Generic Suite of Experiments (GSE)
- Developed Facility supporting this GSE based on concepts, parametric estimates and scaling arguments
- Iterate and Value Engineering on the Facility Design work with science collaborations
- Factor in Agency discussions and assumptions
- Working with the Agencies to understand the Science support within the NSF and between NSF and DOE
- Science is recognized to require additional support for both operations and construction

NSF MREFC Scope	Targets including Contingency
DUSEL Project Office	\$48M
Surface Campus* (+ \$5M from Sanford)	\$50M
Underground Infrastructure and Laboratories*	\$480M
LBNE Science Contribution	\$123M
Other Science Contributions	\$50M
	\$750M

^{*} including LBNE support

Facility Design Refined Following Interactions with Collaborations

- Surface Campus
 - 2 Simultaneous Installations
- 0 to ~1700L (Vertical Expts)
- 4850L
 - 1 Large Cavity (+ Options)
 - 4 5 Physics Experiments
 - Earth Science Experiments
- 7400L
 - 2 Physics Experiments
 - Earth Science Expts
- Other Levels & Ramps



Integrating the Suite of Science Experiments into the Facility Design: Program Advisory Committee

Mike Witherell, UCSB

Physics Chair

Mark Zoback, Stanford

Earth Science Chair

Allen Caldwell, MPI

Boris Kayser, FNAL

Hitoshi Murayama, IPMU & UCB

Peter Parker, Yale

Michael Ramsey-Musolf,

U. Wisconsin

Heidi Schellman, Northwestern

Abe Seiden, UCSC

Yoichiro Suzuki, *U. Tokyo*

Don DePaolo, UCB and LBNL


Steve Hickman, USGS

Art McGarr, USGS


Patricia Sobecky, U. Alabama

Provide an independent assessment of DUSEL's proposed Generic Suite of Experiments - 1st meeting 27-28 July in Berkeley.

The DUSEL Organization Nearly Complete: ~55 Staff Members



Milestone Schedule to Complete the Preliminary Design



Advancing DUSEL's Preliminary Design and Maintaining Project Schedule


- Golder Excavation Design
 60% Report 16 June 2010 ✓
- HDR Surface Campus
 100% Report 13 May 2010 ✓
- Arup Laboratory Design
 60% Report 01 June 2010 ✓
- Arup Laboratory Infrastructure
 60% Report Draft 07 June 2010 ✓
- Golder Preliminary Geological/ Geotechnical Assessment 4850L Synthesis Report - 8 April 2010 √
- CM providing independent estimates and value engineering exercises
- Project-wide integration and optimization efforts




Project Status

- DUSEL Project Team Nearly Fully Staffed
 - ~55 FTE Berkeley and South Dakota Offices
 - replacements sought for specific managerial positions
 - ~90 FTE SDSTA
- On track for completing Preliminary Design in 2010
 - 4 Architectural/Engineering contractors delivering 60% reports
 - CM firm establishing independent cost estimates and assisting with Value Engineering activities
 - Experimental Integration Efforts maintaining momentum
 - Scientific Requirements Management & Systems Engineering ramping up

Project Milestone Schedule through Construction




Project Milestone Schedule through Construction



DUSEL Project Team

- Design advancement and experiment integration
- A/E Contract Extensions, principally in 2 contracts
 - -Geotechnical Site Assessments at the 4850L
 - -Surface Assessments
 - Support for Safe Access and Facility Maintenance
 - Infrastructure and Safety
 Enhancements, Deferred Maintenance

Facility Design Team




Large Cavity
and
Infrastructure
Advisory
Boards
Meetings
July 6-10

<u>De Vries</u> - Arup (Underground Infrastructure & Laboratory Design)

<u>Vardiman</u> - Golder (Excavation Design & Geotechnical Assessments

<u>Kaufman</u> - HDR (Surface Facilities)


Science Integration Team




Gil will discuss in greater detail


Long Baseline Neutrino Experiment Efforts

- LBNE Project Team expanding
- Continued integration into DUSEL plans
- LBNE-based additions to the Excavation Design Contract
- LBNE-based additions to the Surface Assessment Contract






Science Integration: Melding the LBNE Organization with DUSEL



A/E Contract Extensions for the Transition Proposal Period



Excavation Design

- Geotechnical studies including core drilling, in situ and laboratory testing, geologic mapping, laser scanning, 3D Geo Model updates, design of an exploratory drift to support LC#1 site selection and refine site characterization
- Continued technical support to integrate underground designs with the surface designs and evolving experimental requirements

Surface Design

- Assessment of surface buildings and campus infrastructure; State Historical Preservation Office assessment
- Identify the existing surface site conditions and environmental hazards
- Provide parametric cost estimates for reuse / rehabilitation of assessed items
- Initial surface design development

Summary

- FY10 efforts will see the completion of the Preliminary Design Report
- FY11 efforts will see
 - continued unification of efforts between Sanford Lab and DUSEL
 - continue critical contractor activities
 - enhance the safety infrastructure
 - perform critical maintenance
 - maintain facility upkeep including water pumping
 - provide safe access to the underground for design & assessment activities